

~~SECRET~~

9 JUL 1971

MEMORANDUM FOR THE RECORD


SUBJECT: Movable Shelving Project, [REDACTED]  
Meeting 7 July 1971 [REDACTED]

Progress 25X1A6a

25X1A5a1

1. Attendees:

25X1A9a



2. Progress of the previous week was reviewed. Work accomplished was in the first bay only. The second bay has concrete sections to be poured and is waiting for the concrete supplier to deliver the concrete.


25X1A5a1 3. Mr. [REDACTED] is planning to have the first bay ready for acceptance testing starting 12 July. [REDACTED] from [REDACTED] will be visiting the week of 19 July to check out the operation of the first bay. 25X1A5a1

25X1A9a 4. [REDACTED] stated that [REDACTED] had approved a metal channel similar to what Mr. [REDACTED] had proposed. It will be of 12 guage metal with a 1/2 inch overlap on the floor. It will be welded to the rail every six inches on center. This will be specified on future bays and will require that a change order be negotiated. 25X1A5a1

5. Other items discussed:

a. Wheel modifications for record handling equipment. Samples to be provided.

~~SECRET~~



~~SECRET~~

SUBJECT: Movable Shelving Project, [REDACTED]  
Meeting 7 July 1971 [REDACTED]

Progress 25X1A6a

25X1A5a1

- b. Protection of GFM shelving in open storage.
- c. Plywood bases around columns.
- d. Lock nuts on turn buckles on secondary safety devices.
- e. Elimination of concrete under fixed shelving.

6. The project is still moving very slowly. The emphasis is to see the first bay operating under full load. Once operation is proven, the remainder of the job should get moving since the problems will have been worked out on the first bay which will become the model.

SIGNED

25X1A9a

[REDACTED]  
Project Engineer  
Field Engineering Branch

Distribution:

Original - OL/RECD Official

1 ✓ OL/RECD/FEngB Chrono

OL/RECD/FEngB/[REDACTED]/3023

(9 July 1971)

25X1A9a

~~SECRET~~